

Příloha č. 124/C
„Příklad harmonogramu pro potřeby provozu“

| 1 / 11 | | TASK filter: Cajp_Plan OD_DO_TiskPlanu. | | | | | | | | | | 03-09-15 10:2 | | | | | | | |
|--|----|---|--|---------|-----------|--------|-------|-----------------|----------------|----------------|-----|---------------|-----------------------|----|----|----|----|----|----|
| Císlo činnosti | FI | Functional Location | Název činnosti | PRARIZI | ID zdrojů | Trvání | Práce | Zahájení | Konec | Org/End | Prů | Kalend | Tyden č. 37 (září 07) | | | | | | |
| | | | | | | | | | | | | | Po | Út | St | Čt | Pá | So | Ne |
| MECH.UDRZBA | | | | | | 39,5 | 408,0 | 07-09-15 07:00 | 11-09-15 14:30 | 01-03-16 00:00 | | | | | | | | | |
| Po 9-7 | | | | | | 9,1 | 112,9 | 07-09-15 07:00 | 08-09-15 08:08 | 01-03-16 00:00 | | | | | | | | | |
| 73025017 (2514-RV006/A (PV0169); revize PV (T05)) | | | | | | 7,5 | 19,0 | 07-09-15 07:00 | 07-09-15 14:30 | 15-09-15 00:00 | | | | | | | | | |
| 73025017-0010-01 | | 2514-RV006/A | montáž lešení | | KKMEXLES | 2,0 | 4,0 | 07-09-15 07:00* | 07-09-15 09:00 | 15-09-15 00:00 | 4 | 5 p | | | | | | | |
| 73025017-0040-0010-01 | | 2514-RV006/A | demontáž PV - jeřáb | | KKMEXJER | 0,5 | 0,5 | 07-09-15 09:00* | 07-09-15 09:30 | 15-09-15 00:00 | 4 | 5 p | | | | | | | |
| 73025017-0040-01 | A | 2514-RV006/A | demontáž poj.ventilu a slepení_N | | KKMEZS | 4,5 | 13,5 | 07-09-15 09:00* | 07-09-15 13:30 | 15-09-15 00:00 | 4 | 5 p | | | | | | | |
| 73025017-0060-01 | | 2514-RV006/A | revize pojistného ventilu | | KKMEXARM | 1,0 | 1,0 | 07-09-15 13:30* | 07-09-15 14:30 | 15-09-15 00:00 | 4 | 5 p | | | | | | | |
| 74080919 (2515-P03/2; SO čerpadla) | | | | | | 1,0 | 1,0 | 07-09-15 11:00 | 07-09-15 12:00 | 30-07-15 00:00 | | | | | | | | | |
| 74080919-0021-0020-01 | | 2515-P03/2_PI | VZV | | KKMEXJER | 1,0 | 1,0 | 07-09-15 11:00* | 07-09-15 12:00 | 30-07-15 00:00 | 2 | 5 p | | | | | | | |
| 73025231 (VPZ-strojní závady, vodivé propojení, uz) | | | | | | 6,0 | 12,0 | 07-09-15 07:00 | 07-09-15 13:00 | 30-11-15 00:00 | | | | | | | | | |
| 73025231-0050-01 | A | 2515-NP054 | C5-instalace nových šroubů | | KKMEZS | 4,0 | 8,0 | 07-09-15 07:00* | 07-09-15 11:00 | 30-11-15 00:00 | 4 | 5 p | | | | | | | |
| 73025231-0060-01 | A | 2515-NP054 | C6,C7-instalace nových zaslep. přírub | | KKMEZS | 2,0 | 4,0 | 07-09-15 11:00* | 07-09-15 13:00 | 30-11-15 00:00 | 4 | 5 p | | | | | | | |
| 73025265 (BL- 25 výroba označení vzorkovacích míst) | | | | | | 4,0 | 8,0 | 07-09-15 07:00 | 07-09-15 11:00 | 14-09-15 00:00 | | | | | | | | | |
| 73025265-0010-01 | | 2511-M_000 | BL- 25 výroba označení vzorkovacích míst | | KKMEXIZO | 4,0 | 8,0 | 07-09-15 07:00* | 07-09-15 11:00 | 14-09-15 00:00 | 3 | 5 p | | | | | | | |
| 74081843 (2511 montáž c-pantů na gravitační vodu) | | | | | | 6,0 | 12,0 | 07-09-15 07:00 | 07-09-15 13:00 | 14-09-15 00:00 | | | | | | | | | |
| 74081843-0010-01 | A | 2511-L_000 | 2511 montáž c-pantů na gravitační vodu | | KKMEZS | 6,0 | 12,0 | 07-09-15 07:00* | 07-09-15 13:00 | 14-09-15 00:00 | 3 | 5 p | | | | | | | |
| 74081844 (2516 OC most foukací C-pant na PX 0,65) | | | | | | 2,5 | 5,0 | 07-09-15 07:00 | 07-09-15 09:30 | 10-09-15 00:00 | | | | | | | | | |
| 74081844-0010-01 | A | 2516-L_000 | výměna C-pantů na PX 0,65 DN50 | | KKMEZS | 2,5 | 5,0 | 07-09-15 07:00* | 07-09-15 09:30 | 10-09-15 00:00 | 3 | 5 p | | | | | | | |
| 73025272 (1530-D1; změna konstrukce těsnění) | | | | | | 1,0 | 1,0 | 07-09-15 07:00 | 07-09-15 08:00 | 01-03-16 00:00 | | | | | | | | | |
| 73025272-0010-01 | | 1530-D1/1 | 1530-D1; změna konstrukce těsnění | | KKMEXTE | 1,0 | 1,0 | 07-09-15 07:00* | 07-09-15 08:00 | 01-03-16 00:00 | 4 | 5 p | | | | | | | |
| 73025285 (TNS-vodivé propojení, odstranění závad) | | | | | | 9,1 | 15,9 | 07-09-15 07:00 | 08-09-15 08:08 | 30-11-15 00:00 | | | | | | | | | |
| 73025285-0010-01 | | 2515-C03 | montáž pomocných lešení | | KKMEXLES | 4,0 | 8,0 | 07-09-15 07:00* | 07-09-15 11:00 | 30-11-15 00:00 | 4 | 5 p | | | | | | | |
| 73025285-0020-01 | A | 2515-C03 | TNS-vodivé propojení, odstranění závad | | KKMEZS | 2,8 | 5,6 | 07-09-15 12:10* | 07-09-15 14:58 | 30-11-15 00:00 | 4 | 5 p | | | | | | | |
| 73025285-0020-02 | A | 2515-C03 | TNS-vodivé propojení, odstranění závad | | KKMEZS | 1,2 | 2,3 | 07-09-15 14:58 | 08-09-15 08:08 | 30-11-15 00:00 | 4 | 5 p | | | | | | | |
| 74081903 (2517 Netěsnosti na 0,65 MPa pára a koč.) | | | | | | 7,0 | 14,0 | 07-09-15 07:00 | 07-09-15 14:00 | 10-09-15 00:00 | | | | | | | | | |
| 74081903-0020-01 | | 2517-L_000 | montáž pomocných lešení | | KKMEXLES | 4,0 | 8,0 | 07-09-15 07:00* | 07-09-15 11:00 | 10-09-15 00:00 | 3 | 5 p | | | | | | | |
| 74081903-0030-01 | | 2517-L_000 | demontáž izolací | | KKMEXIZO | 3,0 | 6,0 | 07-09-15 11:00* | 07-09-15 14:00 | 10-09-15 00:00 | 3 | 5 p | | | | | | | |
| 74081919 (1530 netěsnost pod izol.na KOČ z E6(PX)) | | | | | | 3,5 | 7,0 | 07-09-15 07:00 | 07-09-15 10:30 | 15-09-15 00:00 | | | | | | | | | |
| 74081919-0010-01 | | 1530-LS701 | montáž lešení | | KKMEXLES | 2,5 | 5,0 | 07-09-15 07:00* | 07-09-15 09:30 | 15-09-15 00:00 | 3 | 5 p | | | | | | | |
| 74081919-0020-01 | | 1530-LS701 | demontáž izolací | | KKMEXIZO | 1,0 | 2,0 | 07-09-15 09:30* | 07-09-15 10:30 | 15-09-15 00:00 | 3 | 5 p | | | | | | | |
| 74081927 (1530 netěsnosti na VzTg) | | | | | | 6,0 | 18,0 | 07-09-15 07:00 | 07-09-15 13:00 | 16-09-15 00:00 | | | | | | | | | |
| 74081927-0010-01 | | 1530-LW073 | montáž lešení | | KKMEXLES | 6,0 | 18,0 | 07-09-15 07:00* | 07-09-15 13:00 | 16-09-15 00:00 | 3 | 5 p | | | | | | | |
| Út 9-8 | | | | | | 5,0 | 68,0 | 08-09-15 07:00 | 08-09-15 12:00 | 30-11-15 00:00 | | | | | | | | | |
| 73025285 (TNS-vodivé propojení, odstranění závad) | | | | | | 3,0 | 6,0 | 08-09-15 08:10 | 08-09-15 11:10 | 30-11-15 00:00 | | | | | | | | | |
| 73025285-0030-01 | | 2515-C03 | demontáž lešení | | KKMEXLES | 3,0 | 6,0 | 08-09-15 08:10* | 08-09-15 11:10 | 30-11-15 00:00 | 4 | 5 p | | | | | | | |
| 74081903 (2517 Netěsnosti na 0,65 MPa pára a koč.) | | | | | | 3,0 | 11,0 | 08-09-15 07:00 | 08-09-15 10:00 | 10-09-15 00:00 | | | | | | | | | |
| 74081903-0010-01 | A | 2517-L_000 | přetěsnění armatur na rozvaděčích Koč | | KKMEZS | 3,0 | 6,0 | 08-09-15 07:00* | 08-09-15 10:00 | 10-09-15 00:00 | 3 | 5 p | | | | | | | |
| 74081903-0040-01 | A | 2517-L_000 | montáž opravných objímek C-pant | | KKMEZS | 2,5 | 5,0 | 08-09-15 07:00* | 08-09-15 09:30 | 10-09-15 00:00 | 3 | 5 p | | | | | | | |
| 74081916 (2670-díra na koč do H1) | | | | | | 3,0 | 6,0 | 08-09-15 08:08 | 08-09-15 11:08 | 10-09-15 00:00 | | | | | | | | | |
| 74081916-0010-01 | | 1530-LS695 | demontáž izolace | | KKMEXIZO | 3,0 | 6,0 | 08-09-15 08:08* | 08-09-15 11:08 | 10-09-15 00:00 | 3 | 5 p | | | | | | | |
| 74081927 (1530 netěsnosti na VzTg) | | | | | | 5,0 | 45,0 | 08-09-15 07:00 | 08-09-15 12:00 | 16-09-15 00:00 | | | | | | | | | |
| 74081927-0020-01 | | 1530-LW073 | demontáž izolací | | KKMEXIZO | 4,0 | 8,0 | 08-09-15 07:00* | 08-09-15 11:00 | 16-09-15 00:00 | 3 | 5 p | | | | | | | |